



Facility Needs

- Additional space based on recent and future growth
 - Classrooms
 - Storage
 - Parish Needs
- Aging Buildings (1955 1975)
 - Nearing end of life cycle
 - Infrastructure problems
- Parking

Master Plan:

Growth and Improvements

• Likely at least 3 years out

• Expensive

Fundraising and construction will take time

Ready to grow now

Growing now, expands donor base



Interim Steps

- Capture momentum while continuing to plan for the future
 - Modular Classroom Buildings allowing for Upper school expansion quickly.
 - Additional Classroom Space now
 - Modulars reduce Master Plan phased construction needs
 - Renovations to Gym building (1975)

• Will remain in service for at least 10 years









- Modular, not mobile
- Cost advantages and resale value
- Schedule Summer 2025 is possible



Modular Layout





Progress and Next Steps


- Site Plan: Under Development
- Fundraising:
 - Approx. \$1.5M Needed
 - \$1M Building Purchase & Install (Ability to resell once construction is complete)
 - \$500k Sitework Package (Includes some master plan scope)

	Jan	Feb	March	April	May	June	July	August
Site Plan Design								
Contractor Selection								
Site work Construction				A				
Vendor Selection								
Modular Fabrication				/				
Modular Install & Finishes								
					1			
Capital Campaign				eded in				
			Cash &	Pledges				
Start School								

Gym Building Renovation

- Gym Building replacement is much later in the Master Plan
- Improvements are needed to continue to support the mission of our school and parish community.
- A poor first impression of our facilities is a detriment to growth opportunities.
- Renovations should address current issues and provide room for growth of the community.





Current Issues

- Storage
 - There is none
- Bathrooms
 - Showers to support Upper School Athletics
 - Water pressure and septic Issues
- Gym Lobby
- Kitchen
- Cafeteria Electrical
 - or lack there of
- Exterior Aesthetics

Supporting Growth - Ideas

- Tumbling Room
 - Expansion or addition off of the gym with mats for wrestling, weight room, storage, and a place for kids to play during basketball games/dinners/other events
- Bleachers
 - Replacement bleachers that are steeper, safer, and can allow for more seating.
- Expansion of lobby/bathrooms into cafeteria
 - Allows 4 showers in each bathroom
 - Larger entryway and serving window into the lobby rather than the gym.
 - Relocation of water heater and janitor's sink.
 - Shrinks the cafeteria footprint, but modular buildings have a room planned the size of the current cafeteria.
- Outdoor kitchen/grilling area.

Progress and Next Steps

- Sub-committee to support planning and execution
- Volunteers needed
- Funding dependent \$500k estimated total
- Scope reconciliation with master plan
- Summer 2025

Thank you for your support

- Fundraising Summary
 - \$2M Total estimated need
 - \$1M Modular Buildings
 - \$500k Site Work
 - \$500k Gym Renovations
 - Goal of \$1M in Cash and Pledges by March 2025 to complete for August 2025

